Appendix A. Construction Programme and Contract Description

Line		Name		2016	2017	2018	2019	2020	2021	2022	2023	2024
	Advanced \	Works										
1	Aviation Fuel Pipeline Diversion											
2	Power Cable [Diversion		2								
3	Land Forma	ation										
4	Mobilization			4								
5	Sand Blanket	Laying		5								
6	Ground Impro	ovement Works		6								
7	Construction	of Seawall			7							
8	Marine Filling				8							
9	Land Filling				9							
10	Surcharge					10						
11	Works After C	Closure of Existing No.	rth Runway							11		
12	North Runv	vay (New)				1	2					
13 Centre Runway Modification			13									
14	14 TRC/ Apron						14					
15 T2 Expansion (Advance Works)			15									
	•		,									
16	16 T2 Expansion (Main Works)					16						
17	17 Underground Tunnel (APM/ BHS)			17								
18 APM System				18								
19 BHS							19					
20 Operation Trials											20 🔛	
Programme No. 3-AAP-EPP-0-A0												
Revision/Date 'A'/(12-Jul-16) 3RS Phasing Programme								2				
-	1.	VT								-	香港 HONG INTER 劇場 AIRPO	KONG NATIONAL
Che	ecked	PY								25	AIRPO	

Contract Description

Contract No.	Contract Title	Contractor	Key Construction Activities							
P560 (R)	Aviation Fuel Pipeline Diversion Works	Langfang Huayuan Mechanical and Electrical Engineering Co., Ltd.	Diversion of the existing submarine aviation fuel pipelines will use a horizontal directional drilling (HDD) method forming two rock drill holes by drilling through bedrock from a launching site located at the west of the airport island to a daylighting point adjacent to the offshore receiving platform at Sha Chau. Two new pipelines will be installed through the drilled tunnels. The total length is approximately 5 km. Drilling works will proceed from the HDD launching site at the airport island.							
3201	Deep Cement Mixing (Package 1)	Penta-Ocean-China State- Dong-Ah Joint Venture	The works covered by the Contract 3201, 3202, 3203 and 3204 comprise ground improvement of seabed using Deep Cement Mixing (DCM) method, the major							
3202	Deep Cement Mixing (Package 2)	Samsung-BuildKing Joint Venture	 construction activities including without limitation the following Geophysical surveys; 							
3203	Deep Cement Mixing (Package 3)	Sambo E&C Co.,Ltd	 Supply and placing of geotextile and sand blanket under seawalls; Supply, maintenance, installation and removal of silt curtain systems; Preliminary construction trails; 							
3204	Deep Cement Mixing (Package 4)	CRBC-SAMBO Joint Venture	 Supply and installation of DCM clusters within the works areas; and Coring, sampling and testing of DCM treated soils and reporting works. 							
3213	CLP Cable Diversion Enabling Works	Wing Hing Construction Company	 CLP cable diversion enabling works of Sha Chau South, Sheung Sha Chau and Lung Kwu Chau at Hong Kong International Airport Landside. The major construction activities including without limitation the following: Geotechnical instrumentation and monitoring of the Works; Temporary removal of armour rock and underlayers of existing seawall and subsequent reinstatement to its original condition; Construction of the concrete cable trough embedded at about 3m below the surface of the existing seawall; and Supply, installation, maintenance, and subsequent removal of temporary generator sets for temporary power supply with associated fuel supply and pump system located at Sheung Sha Chau, Sha Chau South and Lung Kwu Chau Islands. 							